ID	Task Name	Duration	Start	Finish
1				
2	**Engineering**	**35.8 mons**	**Tue 7/24/01**	**Tue 4/20/04**
3	Perform Development Engineering for Envir App	18.5 mons	Tue 7/24/01	Mon 12/23/02
4	**Power Block IBL**	**13 mons**	**Wed 1/1/03**	**Tue 12/30/03**
5	Perform Detailed Eng	13 mons	Wed 1/1/03	Tue 12/30/03
6	**OBL Engineering**	**14 mons**	**Wed 3/26/03**	**Tue 4/20/04**
7	OBL Develop Group 1	5 mons	Wed 3/26/03	Tue 8/12/03
8	OBL Detailed Eng	9 mons	Wed 8/13/03	Tue 4/20/04
9	**Natural Gas Pipeline Project**	**22 mons**	**Thu 4/4/02**	**Wed 12/10/03**
10	Definition Phase Eng	6 mons	Thu 4/4/02	Wed 9/18/02
11	Detailed Phase Eng	16 mons	Thu 9/19/02	Wed 12/10/03
12	**Procurement (Major Equipment)**	**35 mons**	**Mon 4/15/02**	**Fri 12/17/04**
13	Procure Air Cooler	22 mons	Mon 2/10/03	Fri 10/15/04
14	Procure GTG's	35 mons	Mon 4/15/02	Fri 12/17/04
15	Procure STG	25 mons	Thu 1/2/03	Wed 12/1/04
16	Procure HRSG's	17 mons	Mon 4/14/03	Fri 7/30/04
17	Main Transformers	13 mons	Fri 10/24/03	Thu 10/21/04
18	Procure Natural Gas Equip	24 mons	Thu 2/6/03	Wed 12/8/04
19				
20	**Construction**	**21.65 mons**	**Tue 2/3/04**	**Thu 9/29/05**
21	**Other Construction**	**14.9 mons**	**Wed 4/21/04**	**Fri 6/10/05**
22	Natural Gas Project Construction	13 mons	Mon 6/14/04	Fri 6/10/05
23	OBL Window	12 mons	Wed 4/21/04	Tue 3/22/05
24	**IBL Power Plant Construction**	**21.65 mons**	**Tue 2/3/04**	**Thu 9/29/05**
25	Mob-In and Site Prep	5 mons	Tue 2/3/04	Mon 6/21/04
26	Foundations/Concrete Construction	6 mons	Mon 5/17/04	Fri 10/29/04
27	Building Construction	9 mons	Tue 8/24/04	Mon 5/2/05
28	GTG#1 Equipment Set/Assemble/Erect	8 mons	Mon 12/20/04	Fri 7/29/05
29	GTG#2 Equipment Set/Assemble/Erect	8 mons	Mon 1/17/05	Fri 8/26/05
30	GTG#3 Equipment Set/Assemble/Erect	8 mons	Mon 2/14/05	Fri 9/23/05
31	STG Equipment Set/Assemble/Erect	8 mons	Thu 12/2/04	Wed 7/13/05
32	Air Cooler Assemble	8 mons	Mon 10/18/04	Fri 5/27/05
33	HRSG#1 Equipment Install/Erect	10 mons	Mon 8/2/04	Fri 5/6/05
34	HRSG#2 Equipment Install/Erect	10 mons	Mon 8/30/04	Fri 6/3/05
35	HRSG#3 Equipment Install/Erect	10 mons	Mon 9/27/04	Fri 7/1/05
36	Summary Piping Construction	17 mons	Tue 5/4/04	Mon 8/22/05
37	Summary Electrical and Instrumentation	13 mons	Mon 8/30/04	Fri 8/26/05
38	Main Transformers Set/Assemble/Oil Fill	4 mons	Mon 1/3/05	Fri 4/22/05
39	Summary Painting	6 mons	Fri 3/18/05	Thu 9/1/05
40	Summary Insulation Installation	6 mons	Fri 4/15/05	Thu 9/29/05
41	Commissioning	10 mons	Mon 4/11/05	Fri 1/13/06
42	COD	0 mons	Fri 1/13/06	Fri 1/13/06

Task
Split
Progress
Milestone
Summary
Project Summary
External Tasks
External Milestone
Deadline

Source: BP and Duke Fluor Daniel

FIGURE **12.2-1**
TYPICAL CONSTRUCTION SCHEDULE
BP/CHERRY POINT COGENERATION PROJECT/WA